Name of Work:Improvements and Ashalting to Chikkasandra main road from Hesaraghatta main road to Vigneswara layout in ward No-12, Shettyhalli Sub Division

Detailed Measurements

Date of Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications							
	Near Chikkasandra School Road							
	4th Cross	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	8.00	1.20	0.90	8.64	
		RHS	1	24.00	1.20	0.90	25.92	
	Cross Road-1	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	28.00	1.20	0.90	30.24	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	8.00	1.20	0.90	8.64	
	2nd Cross							
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	24.80	1.20	0.90	26.78	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	2.00	1.20	0.90	2.16	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	1.60	1.20	0.90	1.73	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	14.50	1.20	0.90	15.66	
		RHS	1	5.00	1.20	0.90	5.40	
	Cross Road-2	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
	Cross Road-3	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
	Cross Road-4	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	RHS 3rd Cross frm Sapthagiri Main Road	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
	4th Crss frm Sapthagiri Main Road	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	2.50	1.20	0.90	2.70	
		RHS	1	30.40	1.20	0.90	32.83	
	Culvert	RHS	1	5.20	1.30	0.90	6.08	
		RHS	1	25.00	1.20	0.90	27.00	
	Culvert	RHS	1	4.30	1.30	0.90	5.03	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	23.50	1.20	0.90	25.38	
	Cross Road-1 frm 4th Cross	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	3.40	1.20	0.90	3.67	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	3.40	1.20	0.90	3.67	
	Cross Road-2 frm 4th Cross	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	2.40	1.20	0.90	2.59	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	2.40	1.20	0.90	2.59	
	5th Cross frmSapthagiri Main Road	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	15.00	1.20	0.90	16.20	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	15.00	1.20	0.90	16.20	
	6th Cross frmSapthagiri Main Road	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	14.00	1.20	0.90	15.12	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	14.00	1.20	0.90	15.12	
	8th Cross frmSapthagiri Main Road	LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	28.60	1.20	0.90	30.89	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	30.00	1.20	0.90	32.40	
		LHS	1	7.00	1.20	0.90	7.56	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	28.60	1.20	0.90	30.89	
	Sapthagiri Colg Mn Rd Frm Bairalingappa Road	RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	30.00	1.20	0.90	32.40	
		RHS	1	25.00	1.20	0.85	25.50	
						Present Qty	**2435.40**	**Cum**

Assistant Engineer
Ward No-12
BBMP Bangalore

Asst. Executive Engineer,
Shettyhalli Sub division
BBMP Bangalore

Name of Work:Improvements and Ashalting to Chikkasandra main road from Hesaraghatta main road to Vigneswara layout in ward No-12, Shettyhalli Sub Division

Detailed Measurements

Date of Measurements

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
5	Providing and Fixing **pre cast covering Slab** made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete.							
	Chikkasandra School Road							
	4th Cross	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	8.00	0.90		7.20	
		RHS	1	24.00	0.90		21.60	
	Cross Road-1	LHS	1	30.00	0.90		27.00	
		LHS	1	28.00	0.90		25.20	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	8.00	0.90		7.20	
	2nd Cross				0.90		0.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	24.80	0.90		22.32	
		LHS	1	30.00	0.90		27.00	
		LHS	1	2.00	0.90		1.80	
		LHS	1	30.00	0.90		27.00	
		LHS	1	1.60	0.90		1.44	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	14.50	0.90		13.05	
		RHS	1	5.00	0.90		4.50	
	Cross Road-2	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
			-1	4.80	0.90		-4.32	
	Cross Road-3	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
			-1	4.80	0.90		-4.32	
	Cross Road-4	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	

E.E. (D.D.)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
		RHS	1	30.00	0.90		27.00	
			-1	4.80	0.90		-4.32	
	Near Sapthagiri College Road							
	RHS 3rd Cross frm Sapthagiri Main Road	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
	4th Crss frm Sapthagiri Main Road	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	2.50	0.90		2.25	
		RHS	1	30.40	0.90		27.36	
	Culvert	RHS	1	5.20			0.00	
		RHS	1	25.00	0.90		22.50	
	Culvert	RHS	1	4.30			0.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	23.50	0.90		21.15	
	Cross Road-1 frm 4th Cross	LHS	1	30.00	0.90		27.00	
		LHS	1	3.40	0.90		3.06	
		RHS	1	30.00	0.90		27.00	
		RHS	1	3.40	0.90		3.06	
	Cross Road-2 frm 4th Cross	LHS	1	30.00	0.90		27.00	
		LHS	1	2.40	0.90		2.16	
		RHS	1	30.00	0.90		27.00	
		RHS	1	2.40	0.90		2.16	
	5th Cross frmSapthagiri Main Road	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	15.00	0.90		13.50	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	15.00	0.90		13.50	
	6th Cross frmSapthagiri Main Road	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	

29/1/19
E.E. (D.D.)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
		LHS	1	14.00	0.90		12.60	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	14.00	0.90		12.60	
	8th Cross frmSapthagiri Main Road	LHS	1	30.00	0.90		27.00	
		LHS	1	28.60	0.90		25.74	
		LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	7.00	0.90		6.30	
		RHS	1	30.00	0.90		27.00	
		RHS	1	28.60	0.90		25.74	
	Sapthagiri Colg Mn Rd Frm Bairalingappa Road	RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	25.00	0.90		22.50	
						Present Qty	**2008.53**	**Sqm**

29/7/19
E.E. (D.D.)

Limited to B Shedule — 2007.90.

Assistant Engineer
Ward No-12
BBMP Bangalore

Asst. Executive Engineer,
Shettyhalli Sub division
BBMP Bangalore

Name of Work:Improvements and Ashalting to Chikkasandra main road from Hesaraghatta main road to Vigneswara layout in ward No-12, Shettyhalli Sub Division

Detailed Measurements

Date of Measurements

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
10	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to **wet mix macadam** specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications							
	4th Crs frm Sapthagiri Mn							
	Ch:0.0m to 30.00m		1	30.00	(6.00 + 5.90) / 2	0.225	40.16	
	Ch:30.0m to 60.00m		1	30.00	(5.90 + 6.10) / 2	0.225	40.50	
	Ch:60.00m to 88.00m		1	28.00	(6.10 + 6.00) / 2	0.225	38.12	
						Present Qty	**118.78**	**Cum**

Assistant Engineer
Ward No-12
BBMP Bangalore

Asst. Executive Engineer,
Shettyhalli Sub division
BBMP Bangalore